

Road Committee Report

12/12/2022 thru 01/14/2023

Road Work and Repairs

Section 6:

Worked the Ranch Road from the Tomahawk cattle guard to Wofford's Gate

- Placed 9 loads of the Kiewit Plant road base to improve road bed structure
- Compacted materials with small pull behind roller and water trucks

Section 5:

Worked High Lonesome from Cedar Trail to the Turnaround

Worked Cedar Trail from High Lonesome intersection to the Turnaround

Worked creek crossings on Gun Club and Lower Squaw Valley

Section 4:

Installed two 36"x 24' culverts for property owner at 409 Bandolero Trail

- Removed trees and hauled brush to burn pile
- Placed culverts with rock rubble, road mix and reclaimed materials from adjacent drainage

Worked Bandolero from Tomahawk to Winchester Pass

- Blade, water and currently hauling road mix for rocky sections

Worked Winchester Pass from Bandolero to Lower Tomahawk

Section 1:

Worked Tomahawk at Colleen creek crossing and the rocky section by the Country Store

- Placed road mix as needed with water

Scheduled requests:

Lower Tomahawk to Crazy Horse Loop, East and West Yellow Knife, Tejano Trail Loop

High Meadow and Low Meadow, Cross Trail, Apache Mountain at 112, Limpia Canyon,

Currently working requests on Bandolero to Squaw Valley

Equipment Repairs & Maintenance

410G Backhoe

- Flushed fuel filter, water condensation and fuel tank debris contamination
- Need to add an additional inline fuel filter and it's time to replace the fuel injectors

International Water Truck

- Glow plugs need testing and low fuel pressure present after sitting overnight

Mack Dump Truck

- Truck continues to overheat when under load driving up grades
- Ordered two spare water filters to check debris and replace if needed
- Radiator may be clogged with metal flake debris and will need acid dip service

F250 Service Truck

- Installed new front shocks

Road Material Processing

- Reclaimed 6 loads of sand and gravel from 601 Tomahawk Trail
- Reclaimed 10 loads of clay from 101 Limpia Canyon
- Processing 16 loads or approx 200 cubic yards of road mix

Additional Information

- Pushed up Brush Pile. Fireplace ashes continue to be dumped at brush pile, 3 new piles
- Installed a new toilet in the community center's public restroom and shut off valve
- Road work schedule has resumed with Section 1 and requested repairs are being worked
- Note: Many of the road requests require the processing of materials to work the roads. It takes 3 days and a two man crew to process 250 cubic yards of road mix. If we have not made it your request it is because we are busy processing the materials. Thank you.

Sincerely Submitted, Road Committee Chairman and Crew